

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

R&B Department - Construction of HLB across Buggavankavagu at Ch.3093 Mtrs near Ramakrishna Junior College in Kadapa town - Payment of prevailing SSR for the work done beyond agreement period - Orders - Issued.

TRANSPORT, ROADS AND BUILDINGS (ROADS.VI) DEPARTMENT

G.O.Rt.No: 127

Dated:21-01-2009

Read the following:-

- Ref: 1.From Sri K.Mohan Reddy, Letter Dt.Nil.
2.Govt., Memo.No:5953/R.VI.1/2008-3, Dt:24-10-2008
3.From the Engineer-in-Chief (R&B), Roads, Hyd.,
Letter No:101971/DEE4/AEE1/2004, dt.14-8-2008.
4. G.O.Ms.No:141, T, R&B (R.I) Dept., Dt:27-07-2006

@@@@

ORDER:

In the reference 1st read above, Sri K.Mohan Reddy requested the Government to issue necessary orders to pay relevant SSRs duly incorporating contractor's profit, overhead charges, Municipal area Allowance on Labour and Dewatering charges for the work "Construction of HLB across Buggavankavagu at Ch.3093 Mtrs near Ramakrishna Junior College in Kadapa town in Kadapa District".

2. The Engineer-in-Chief (R&B), Roads, Hyderabad has submitted that in the G.O.Rt.No:302, T,R&B (R.VI) Department Dt:28-02-2008, the Government has accorded permission to the Engineer-in-Chief (R&B), Roads to allow prevailing SSR for the value of work done beyond the agreement period. Price escalation cannot be allowed since prevailing SSR recommended. The concurrence is subject to the E.O.T. without liquidated damages. The Contractor requested the Government for giving instruction to the Department Officials for incorporating O.H. Charges, Contractor's, profit, Municipal Area allowance on labour component and dewatering charges while applying prevailing SSR for the work done during agreement period for the work "Construction of HLB across Buggavankavagu at Ch.3093 Mtrs near Ramakrishna Junior College in Kadapa town".

3. Government after careful examination of the matter hereby accord permission to Engineer-in-Chief (R&B), Roads, Hyderabad :

- i. To allow prevailing SSR for the work done beyond the agreement period without price escalation as ordered in the G.O.Rt.No:302, T,R&B (R.VI) Department Dt:28-02-2008.
- ii. For the work done beyond the agreement period the rates may be adopted with MoRT&H Datas as per G.O.Rt.No:141, T,R&B (R.VI) Department Dt:27-07-2006 i.e, allowing 21% over head charges and 10% Contractor Profit and without price adjustment and tender percentage.
- iii. The Cement and Steel rates may also be reviewed quarterly and the same may be adopted in the datas for the work done beyond the agreement periods.

for the work "Construction of HLB across Buggavankavagu at Ch.3093 Mtrs near Ramakrishna Junior College in Kadapa town" to Sri K.Mohan Reddy.

-::2::-

4. The Engineer-in-Chief (R&B), Roads, Hyderabad shall take action accordingly.
5. This order issues with the concurrence of Finance Department vide their U.O.No:35689/1723/A2/Expr.PW/08, dated:22-12-2008.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. T. CHATTERJEE
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief (R&B), Roads, Hyderabad.
The Accountant General, A.P., Hyderabad.
The District Treasury Officer, Kadapa.
Copy to:
The Finance (Exp.PW) Department.
The PS to M (R&B)
The PS to Principal Secretary to Government, TR&B Dept.
SF/SC

// FORWARDED::BY ORDER //

SECTION OFFICER